



RCR ENTERPRISES

GST NO. 27CIMPR8276H1ZF. ✉ rcenterprises786@gmail.com ☎ +91 9619439243

TAX INVOICE

To,
NEO ITURKAA ENTERPRISES.
ADD :- Office:- 101 1st Floor, Arihant Royale, Vaishali Nagar,
Balrajeshwar Marg, Mulund (west) Mumbai :- 400080
Pan No. : AAJFN6629D
GST No. : 27AAJFN6629D1Z5

Date : 19-07-2026
Invoice No. 013/2026-27

Name of Work:-Reinforcemant Work.
Name Of Project :- Tower D Wing Galaxy Maplewood -Airoli.
Subject :- REF NO. : 23

Sr. No.	Description	Amount
1	40Th Slab Reinforcement Work done Amount	340000.00
2	Taxable Amount	
	Add CGST@9%	30600.00
	Add SGST@9%	30600.00
	Net Payable Amount	401200.00

NAME :- RCR ENTERPRISES
A/C :- 088405500559
IFSC :- ICIC0000884



FOR RCR ENTERPRISES
AUTHORISED SIGNATORY

Office No- 04, Raipada, Nr. Anand Gaushalla, Chandansar Road, Virar (E) - 401305

Received

[Signature]
25/7/26

VERY PAY BILL

[Signature]
25/7/2026

To,
NEI

ADD :- Office:- 101 1st Floor, Arihant Royale, Vaishali Nagar,
Balrajeshwar Marg, Mulund (west) Mumbai :- 400080

Date : 19-07-2026
Invoice No. 013/2026-27

Name Of Project :- Tower D Wing Galaxy Maplewood -Airoli.
Name of Work:-Reinforcemant Work.

Subject :- REF NO. : 23

O. No. :- GALAXY/NEOITURKAA/2025-26/06

Sr. No	Description	Unit	W.O. Qty.	Rate	Previous Quantity	This Bill Quantity	Cumulative Quantity	Previous Amount	This Bill Amount	Previous Amount
1	Reinforcement Work Done.	Sft.	184464	50	8130000.00	340000.00	8470000.00	8130000.00	340000.00	8470000.00
2	Dept. Fitter Supply.	Nos.		1100	0.00	0.00	0.00	0.00	0.00	0.00
3	Dept. Fitter Helper Supply.	Nos.		800	0.00	0.00	0.00	0.00	0.00	0.00
Total Amount								8130000.00	340000.00	8470000.00
ADD CGST @9%										
ADD CGST @9%										
LESS RETENTION@3%								243900.00	10200.00	254100.00
Gross Amount								7886100.00	329800.00	8215900.00
TDS 1% Less amount									3400.00	
Balance									326400.00	



NEO ITURKAA ENTERPRISES.

Name of Work:- Reinforcement Work.

Subject :- REF NO. : 23

BUA Building -

Approximate Area					
CIVIL WORK	Sft	184464.00	@	₹ 49.60	₹ 9,150,000.00

Sr. No.	Particulars of item	Part	Work done			Amount		
			Previous Quantity	This Bill Quantity	Cumulative Quantity	Previous Amount	This Bill Amount	Cumulative Amount
1	16th slab	310000.00	100%	0%	100%	310000.00	0.00	310,000.00
2	17th slab	340000.00	100%	0%	100%	340,000.00	0.00	340,000.00
3	18th slab	340000.00	100%	0%	100%	340,000.00	0.00	340,000.00
4	19th slab	340000.00	100%	0%	100%	340,000.00	0.00	340,000.00
5	20th slab	340000.00	100%	0%	100%	340,000.00	0.00	340,000.00
6	21st slab	340000.00	100%	0%	100%	340,000.00	0.00	340,000.00
7	22nd slab	340000.00	100%	0%	100%	340,000.00	0.00	340,000.00
8	23rd slab	340000.00	100%	0%	100%	340,000.00	0.00	340,000.00
9	24th slab	340000.00	100%	0%	100%	340,000.00	0.00	340,000.00
10	25th slab	340000.00	100%	0%	100%	340,000.00	0.00	340,000.00
11	26th slab	340000.00	100%	0%	100%	340,000.00	0.00	340,000.00
12	27th slab	340000.00	100%	0%	100%	340,000.00	0.00	340,000.00
13	28th slab	340000.00	100%	0%	100%	340,000.00	0.00	340,000.00
14	29th slab	340000.00	100%	0%	100%	340,000.00	0.00	340,000.00
15	30th slab	340000.00	100%	0%	100%	340,000.00	0.00	340,000.00
16	31st slab	340000.00	100%	0%	100%	340,000.00	0.00	340,000.00
17	32nd slab	340000.00	100%	0%	100%	340,000.00	0.00	340,000.00
18	33rd slab	340000.00	100%	0%	100%	340,000.00	0.00	340,000.00
19	34th slab	340000.00	100%	0%	100%	340,000.00	0.00	340,000.00
20	35th slab	340000.00	100%	0%	100%	340,000.00	0.00	340,000.00
21	36th slab	340000.00	100%	0%	100%	340,000.00	0.00	340,000.00
22	37th slab	340000.00	100%	0%	100%	340,000.00	0.00	340,000.00
23	38th slab	340000.00	100%	0%	100%	340,000.00	0.00	340,000.00
24	39th slab	340000.00	100%	0%	100%	340,000.00	0.00	340,000.00
25	Completion of Terrace Slab 40th slab	340000.00	0.00	100%	100%	0.00	340000.00	340,000.00
26	Completion of LMR, OHWT PARAPET WALL.	680000.00	0.00	0.00	0.00	0.00	0.00	0.00
TOTAL AMOUNT		9150000.00	2400%	100%	2500%	8130000.00	340000.00	8470000.00



Sl. No.	Date	Particulars	Debit	Credit	Balance	Debit	Credit	Balance	Debit	Credit	Balance
1	01/01/2025	01-01-2025 BIL NO.01 DHWA GALAXY									
		TOTAL AMOUNT									
2	02/01/2025	02-01-2025 BIL NO.02 DHWA GALAXY									
		TOTAL AMOUNT									
3	03/01/2025	03-01-2025 BIL NO.03 DHWA GALAXY									
		TOTAL AMOUNT									
4	04/01/2025	04-01-2025 BIL NO.04 DHWA GALAXY									
		TOTAL AMOUNT									
5	05/01/2025	05-01-2025 BIL NO.05 DHWA GALAXY									
		TOTAL AMOUNT									
6	06/01/2025	06-01-2025 BIL NO.06 DHWA GALAXY									
		TOTAL AMOUNT									
7	07/01/2025	07-01-2025 BIL NO.07 DHWA GALAXY									
		TOTAL AMOUNT									
8	08/01/2025	08-01-2025 BIL NO.08 DHWA GALAXY									
		TOTAL AMOUNT									
9	09/01/2025	09-01-2025 BIL NO.09 DHWA GALAXY									
		TOTAL AMOUNT									
10	10/01/2025	10-01-2025 BIL NO.10 DHWA GALAXY									
		TOTAL AMOUNT									
11	11/01/2025	11-01-2025 BIL NO.11 DHWA GALAXY									
		TOTAL AMOUNT									
12	12/01/2025	12-01-2025 BIL NO.12 DHWA GALAXY									
		TOTAL AMOUNT									
13	13/01/2025	13-01-2025 BIL NO.13 DHWA GALAXY									
		TOTAL AMOUNT									
14	14/01/2025	14-01-2025 BIL NO.14 DHWA GALAXY									
		TOTAL AMOUNT									
15	15/01/2025	15-01-2025 BIL NO.15 DHWA GALAXY									
		TOTAL AMOUNT									
16	16/01/2025	16-01-2025 BIL NO.16 DHWA GALAXY									
		TOTAL AMOUNT									
17	17/01/2025	17-01-2025 BIL NO.17 DHWA GALAXY									
		TOTAL AMOUNT									
18	18/01/2025	18-01-2025 BIL NO.18 DHWA GALAXY									
		TOTAL AMOUNT									
19	19/01/2025	19-01-2025 BIL NO.19 DHWA GALAXY									
		TOTAL AMOUNT									
20	20/01/2025	20-01-2025 BIL NO.20 DHWA GALAXY									
		TOTAL AMOUNT									
21	21/01/2025	21-01-2025 BIL NO.21 DHWA GALAXY									
		TOTAL AMOUNT									
22	22/01/2025	22-01-2025 BIL NO.22 DHWA GALAXY									
		TOTAL AMOUNT									
23	23/01/2025	23-01-2025 BIL NO.23 DHWA GALAXY									
		TOTAL AMOUNT									



Nitesh Aug 5, 2026, 17:12